



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
M/S Engineers Associates Precast Pvt Ltd  
18 km Lahore Sheikhpura Road

Reference # CED/TFL **33565** (Dr. Qasim Khan)  
Reference of the request letter # EAP/UET/2019-20/2062

Dated: 16-07-2019

Dated: 08-07-2019

**Tension Test Report** (Page – 1/2)

Date of Test 19-07-2019  
Gauge length 640 mm  
Description Steel Strand Tensile Test as per ASTM A-416-94a

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		% Elongation	Remarks / Coil No.
	(mm)	(kg/km)	(kg/km)	(kg)	(kN)	(kg)	(kN)		
1	9.53 (3/8")	432.0	441.0	10100	99.08	11600	113.80	>3.50	xx
2	11.11 (7/16")	582.0	589.0	12400	121.64	15400	151.07	>3.50	xx
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-

Only two samples for Test

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

Ref: CED/TFL/07/33565

Dated: 16-07-2019


To,  
M/S Engineers Associates Precast Pvt Ltd  
18 km Lahore Shekhupura Road

Subject: - CALIBRATION OF DYNAMOMETER (MARK: TFL/07/33565) (Page – 1/2)

Ref: Your letter No. EAP/UET/2019-20/2063, dated: 08/07/2019 on the subject cited above. One Dynamometer as received by us has been calibrated. The results are tabulated as under:

**Total Range : Zero - 5000 (kg)**  
**Calibrated Range : Zero - 4500 (kg)**

Dynamometer Readings (kg)	500	1000	1500	2000	2500	3000	3500	4000	4500
Calibrated Readings (kg)	467	917	1400	1800	2383	2733	3267	3867	4400



**I/C Testing Laboratories**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
Director  
Arab Shah Construction Company  
Kabul, Afghanistan  
Construction of 140M Suspension Bridge, Borka Village, Bangee District- Takhar Provice  
(Ministry of Rural Rehabilitation and Development)

Reference # CED/TFL **33577** (Dr. Waseem Abbas)

Dated: 17-07-2019

Reference of the request letter # RRD/MOF/NRAP/NRHE/TKR/067/C2/001 Dated: 16-07-2019

**Tension Test Report** (Page – 1/1)

Date of Test 22-07-2019

Gauge length -----

Description Steel Wire Rope Tensile Test

Sr. No.	Nominal Diameter	Measured weight	Yield Load	Breaking Load	Remarks / Coil No.
	(mm)	(kg/m)	(kg)	(kg)	
1	13	0.69	-----	12000	
2	26	2.70	-----	47400	
3	32	4.11	-----	64000	
4	40	7.46	-----	108000	
-	-	-	-	-	
Only four samples for Test					

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

Ref: CED/TFL/07/33593

Dated: 19-07-19

To  
**Material Engineer**  
**ACC (Pvt) Ltd**  
**Lahore Sialkot Motorway (BOT) Project**

Subject: - **CALIBRATION OF HYDRAULIC JACK (MARK: TFL/07/33593)** (Page -1/2)

Reference to your Letter No. ACC/RE/LSM/2019/278, Dated: 18/07/2019 on the subject cited above. One Hydraulic Jack (Jack No 313, Gauge No. AES-313) as received by us has been calibrated. The results are tabulated as under:


**Total Range : Zero - 1000 (bar)**  
**Calibrated Range : Zero - 320 (bar)**

Hydraulic Jack Reading (bar)	5	40	80	120	160	200	240	280	320	
Calibrated Load	(Kg)	0	25000	51000	74600	100200	125200	149200	175200	197800
	Tonne	0	25.00	51.00	74.60	100.20	125.20	149.20	175.20	197.80
Calibrated Pressure (bar)	0	40.72	83.07	121.51	163.21	203.93	243.02	285.37	322.18	

1 Tonne = 1000 Kg, The Ram Area of Jack = 602.09 cm<sup>2</sup>

**Calibration Curve For Jack No. AES 313**

Calibrated Value (Tonne) = (0.625 x Jack Reading (bar)) - 0.613



**I/C Testing Laboratories**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

Ref: CED/TFL/07/33593

Dated: 19-07-19

To  
**Material Engineer**  
**ACC (Pvt) Ltd**  
**Lahore Sialkot Motorway (BOT) Project**

Subject: - **CALIBRATION OF HYDRAULIC JACK (MARK: TFL/07/33593)** (Page -2/2)

Reference to your Letter No. ACC/RE/LSM/2019/278, Dated: 18/07/2019 on the subject cited above. One Hydraulic Jack (Jack No 314, Gauge No. AES-314) as received by us has been calibrated. The results are tabulated as under:


**Total Range : Zero - 1000 (bar)**  
**Calibrated Range : Zero - 320 (bar)**

Hydraulic Jack Reading (bar)	5	40	80	120	160	200	240	280	320	
Calibrated Load	(Kg)	0	28000	52000	74800	102000	125200	149400	175400	197400
	Tonne	0	28.00	52.00	74.80	102.00	125.20	149.40	175.40	197.40
Calibrated Pressure (bar)	0	45.61	84.70	121.84	166.14	203.93	243.35	285.70	321.53	

1 Tonne = 1000 Kg, The Ram Area of Jack = 602.09 cm<sup>2</sup>

**Calibration Curve For Jack No. AES 314**

**Calibrated Value (Tonne) = (0.620 x Jack Reading (bar)) + 0.861**



**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample / Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 Resident Engineer  
 PEPAC  
 Establishment of Workers Welfare Complex (Phase-I) Adjacent to Sundar Industrial Estate,  
 District Kasur (Package A & B)(Ittefaq Steel)

Reference # CED/TFL **33594** (Dr. Ali Ahmed) Dated: 19-07-2019  
 Reference of the request letter # RE/PEPAC/Sundar/AB-186 Dated: 18-07-2019

**Tension Test Report** (Page -1/1)

Date of Test 22-07-2019  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size (inch)		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal	Actual	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.376	3/8	0.375	0.11	0.110	3100	4700	62200	61840	94200	93800	1.10	13.8	
2	0.372	3/8	0.373	0.11	0.109	3000	4600	60200	60510	92200	92800	1.40	17.5	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only two samples for tensile and one sample for bend test</b>														
<b>Bend Test</b>														
3/8" Dia Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 Project Manager  
 State Grid  
 China Electric Power Equipment and Technology Co., Ltd  
 ±600kV Matiari-Lahore HVDC Transmission Line (Lot-6)

Reference # CED/TFL **33595** (Dr. Ali Ahmed) Dated: 19-07-2019  
 Reference of the request letter # CET/HVDC/SPO(04)L6/Kamran Steel/UET-19-712 Dated: 19-07-2019

**Tension Test Report** (Page -1/1)

Date of Test 22-06-2019  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal (#)	Actual (inch)	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.373	3	0.374	0.11	0.110	3100	4500	62200	62360	90200	90600	1.30	16.3	
2	0.375	3	0.375	0.11	0.110	3100	4600	62200	62000	92200	92000	1.50	18.8	
3	0.371	3	0.373	0.11	0.109	3200	4500	64200	64690	90200	91000	1.50	18.8	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	

**Note: only three samples for tensile and three samples for bend test**

**Bend Test**

#3 Bar Bend Test Through 180° is Satisfactory

#3 Bar Bend Test Through 180° is Satisfactory

#3 Bar Bend Test Through 180° is Satisfactory

**I/C Testing Laboratories**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 Acting Project Director  
 Air University Multan Campus  
 Construction of Academic Block-I  
 (Ittefaq Steel)

Reference # CED/TFL **33596** (Dr. Ali Ahmed)  
 Reference of the request letter # MUX/AUMC/AB1/2018/98

Dated: 19-07-2019  
 Dated: 18-07-2019

**Tension Test Report** (Page -1/1)

Date of Test 22-07-2019  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal (#)	Actual (inch)	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.369	3	0.371	0.11	0.108	2800	4300	56200	56950	86200	87500	1.40	17.5	
2	0.379	3	0.377	0.11	0.111	3000	4500	60200	59330	90200	89000	1.50	18.8	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only two samples for tensile and one sample for bend test</b>														
Bend Test														
#3 Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples





**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 Project Manager  
 State Grid  
 China Electric Power Equipment and Technology Co., Ltd  
 ±600kV Matiari-Lahore HVDC Transmission Line (Lot-4)

Reference # CED/TFL **33597** (Dr. Ali Ahmed) Dated: 19-07-2019  
 Reference of the request letter # CET/HVDC/SPO(04A)L4/SJ Steel/UET-19-711 Dated: 19-07-2019

**Tension Test Report** (Page -1/1)

Date of Test 22-07-2019  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal (#)	Actual (inch)	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.380	3	0.377	0.11	0.112	3700	5200	74200	72940	104200	102600	1.20	15.0	
2	0.383	3	0.378	0.11	0.112	4000	5400	80200	78400	108200	105900	1.00	12.5	
3	0.383	3	0.378	0.11	0.112	3800	5300	76200	74480	106200	103900	1.10	13.8	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only three samples for tensile and three samples for bend test</b>														
<b>Bend Test</b>														
#3 Bar Bend Test Through 180° is Satisfactory														
#3 Bar Bend Test Through 180° is Satisfactory														
#3 Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratories**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 Assistant Engineer/SDO (Civil)  
 University of Okara  
 (Vertical Extension 2<sup>ND</sup> Floor on Academic Block, Vertical Extension 1<sup>st</sup> Floor on Student Service Center, Vertical Extension 1<sup>st</sup> Floor on Hostel Building)

Reference # CED/TFL **33599** (Dr. Ali Ahmed)  
 Reference of the request letter # Cell/2019/411

Dated: 19-07-2019  
 Dated: 15-07-2019

**Tension Test Report** (Page -1/1)

Date of Test 22-07-2019  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal (#)	Actual (inch)	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.398	3	0.386	0.11	0.117	3200	4500	64200	60360	90200	84900	1.30	16.3	
2	0.417	3	0.395	0.11	0.122	3300	4700	66200	59380	94200	84600	1.40	17.5	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only two samples for tensile and one sample for bend test</b>														
Bend Test														
#3 Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 Sub Divisional Officer  
 Buildings Sub Division No. 15  
 Lahore  
 (Construction of New Administration Block In The Premises of Lahore High Court Lahore)

Reference # CED/TFL **33600** (Dr. Ali Ahmed)  
 Reference of the request letter # 2339

Dated: 19-07-2019  
 Dated: 08-07-2019

**Tension Test Report** (Page -1/1)

Date of Test 22-07-2019  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size (inch)		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal	Actual	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.379	3/8	0.377	0.11	0.111	3100	4600	62200	61360	92200	91100	1.30	16.3	
2	0.381	3/8	0.378	0.11	0.112	3200	4600	64200	62920	92200	90500	1.10	13.8	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only two samples for tensile and one sample for bend test</b>														
Bend Test														
3/8" Dia Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

Ref: CED/TFL/07/33601

Dated: 19-07-19

To  
Chief Executive Officer  
Pak Matiari-Lahore Transmission Company (Pvt) Ltd  
+600kV Matiari-Lahore HVDC Transmission Project Lot-08 Camp Pakpattan

Subject:- CALIBRATION OF COMPRESSION TESTING MACHINE OF 2000 kN  
(MARK: CED/TFL/07/33601) (Page -1/2)

Reference to your letter No. MLTC-UET-19-2464, dated: 17/07/2019 on the subject cited above. One Compression Testing Machine (Model: YES 2000) has been calibrated by using standard calibration device. The results are tabulated as under:

Total Range : Zero - 2000 (kN)

Calibrated Rang : Zero - 1400 (kN)

Machine Reading (kN)	Corrected Load Value (kN)	Machine Reading (kN)	Corrected Load Value (kN)
50	48	600	598
100	95	650	651
150	145	700	700
200	195	800	800
250	255	900	899
300	295	1000	1000
350	345	1100	1101
400	396	1200	1200
450	447	1300	1301
500	496	1400	1402
550	549	-----	-----

Note : Calibration was carried out at a constant loading rate of 1 kN/sec.

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

Ref: CED/TFL/07/33601

Dated: 19-07-

19

To

Chief Executive Officer


Pak Matiari-Lahore Transmission Company (Pvt) Ltd

+600kV Matiari-Lahore HVDC Transmission Project Lot-08 Camp Pakpattan

Subject:- CALIBRATION OF COMPRESSION TESTING MACHINE OF 2000 kN  
(MARK: CED/TFL/07/33601) (Page -2/2)

**CALIBRATION CURVE FOR COMPRESSION TESTING MACHINE**

$$\text{Calibrated Value (kN)} = (1.004 \times \text{Machine Reading (kN)}) - 4.127$$



**I/C Testing Laboratories**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

Ref: CED/TFL/07/33602

Dated: 19-07-19

To  
Chief Executive Officer  
Pak Matiari-Lahore Transmission Company (Pvt) Ltd  
+600kV Matiari-Lahore HVDC Transmission Project Lot-07 Camp Bakhshan Khan

Subject:- CALIBRATION OF COMPRESSION TESTING MACHINE OF 2000 kN  
(MARK: CED/TFL/07/33602) (Page -1/2)

Reference to your letter No. MLTC-UET-19-2465, dated: 17/07/2019 on the subject cited above. One Compression Testing Machine (Model: YES 2000) has been calibrated by using standard calibration device. The results are tabulated as under:

Total Range : Zero - 2000 (kN)

Calibrated Rang : Zero - 1400 (kN)

Machine Reading (kN)	Corrected Load Value (kN)	Machine Reading (kN)	Corrected Load Value (kN)
50	41	600	604
100	89	650	655
150	140	700	705
200	195	800	806
250	246	900	906
300	297	1000	1007
350	349	1100	1109
400	401	1200	1209
450	452	1300	1311
500	501	1400	1409
550	554	-----	-----

Note : Calibration was carried out at a constant loading rate of 1 kN/sec.

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

Ref: CED/TFL/07/33602


Dated: 19-07-19

To  
Chief Executive Officer  
Pak Matiari-Lahore Transmission Company (Pvt) Ltd  
+600kV Matiari-Lahore HVDC Transmission Project Lot-07 Camp Bakhshan Khan

Subject:- CALIBRATION OF COMPRESSION TESTING MACHINE OF 2000 kN  
(MARK: CED/TFL/07/33602) (Page -2/2)

**CALIBRATION CURVE FOR COMPRESSION TESTING MACHINE**

$$\text{Callibrated Value (kN)} = (1.015 \times \text{Machne Reading (kN)}) - 7.507$$



**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 Project Manager  
 Depac  
 Construction of Dr. Maqbool Ahmad Block, King Edward Medical University (KEMU), Lahore

Reference # CED/TFL **33607** (Dr. Waseem Abbas)  
 Reference of the request letter # T-03/22

Dated: 22-07-2019  
 Dated: 22-07-2019

**Tension Test Report** (Page -1/1)

Date of Test 22-07-2019  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal (#)	Actual (inch)	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.391	3	0.383	0.11	0.115	3500	4900	70200	67140	98200	94000	1.20	15.0	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only one sample for tensile and one sample for bend test</b>														
Bend Test														
#3 Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples