



**Plain and Reinforced Concrete Laboratory**  
**Department of Civil Engineering**  
University of Engineering and Technology, Lahore  
Phone Nos. 042-99029202, 042-99029217

10248

Dr. Umbreen

To: **T.S.M Design Studio Pvt. Ltd.**

**Gulberg III, Lahore**

**Project: Construction of Gerry's Dnata Cargo Export Building at Allama Iqbal International Airport Lahore**

Our Ref. No. CL/CED/

348

Dated:

06-07-20

Your Ref. No.

Nil

Dated:

01-07-20

## COMPRESSION TEST REPORT

**Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers**

Specimens received on:

02-07-20

Tested on:

06-07-20

in dry/wet condition

Sr. No.	Mark*	Casting Date*			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
		/Wet Weight (gms)								
1		4	6	2020	6Diax12	13.2	28.28	53	4200	Non Engraved
2		4	6	2020	6Diax12	13.2	28.28	49	3890	Non Engraved
3		4	6	2020	6Diax12	13.8	28.28	59	4680	Non Engraved
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website [http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing\\_reports&id=6](http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing_reports&id=6)

\* as engraved on the specimens (if any)

\*\* BS3921 requires average of ten clay brick samples for crushing strength and water absorption

\*\*\* BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

\*\*\*\* ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

**supervisor(lab)**

**Director/Dy. Director Concrete Laboratory**