



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

9722

To: Mr. Muhammad Saeed, Project Manager
Mukhtar Sons Construction (Pvt) Ltd.
Project: Naveena Apartments, 35-C, Gulberg III, Lahore.

Engr. A. Rehman

Our Ref. No. CL/CED/ 9530 Dated: 30-12-19

Your Ref. No. Nil Dated: 27-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 27-12-19 Tested on: 27-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date*			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
		/Wet Weight (gms)								
1	6th F. Slab 1st Pour (4000 Psi)	19	12	2019	6Diax12	14.2	28.28	52	4120	Non Engraved
2	6th F. Slab 1st Pour (4000 Psi)	19	12	2019	6Diax12	13.8	28.28	54	4280	Non Engraved
3	6th F. Slab 1st Pour (4000 Psi)	19	12	2019	6Diax12	13.8	28.28	48	3810	Non Engraved
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

To: Assistant Resident Engineer
ES Consultants pvt. Ltd.
Project: Consult. Services for the Project Technical Assist. Constt. of Additional Class Rooms in Selected Schools of Punjab (Package-2). GPS Chak No. 58, District Kasur, Tehsil KRK, EMIS:- 35140293.

9637
Dr. Umbreen

Our Ref. No. CL/CED/ 9531 Dated: 30-12-19
Your Ref. No. ESC/PMIU/P2/0024 Dated: 27-11-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 10-12-19 Tested on: 26-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date* /Wet Weight (gms)			Size (in)	Weight (lbs./gms)	Area of X-Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
1	M				8.9x4.3x2.9	3181	38.27	45	2640	
2	M				8.9x4.3x2.9	3142	38.27	39	2290	
3	M				8.8x4.4x2.9	3261	38.72	45	2610	
4	M				8.9x4.3x2.9	3251	38.27	37	2170	
5	M				8.9x4.4x2.9	3137	39.16	27	1550	
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6" dia x 12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)

Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

9639
Dr. Umbreen

To: (Khalid Bashir)
Ittefaq Building Solutions Pvt. Ltd.
Project: Construction of Slat Room at Pepsi Co. Hattar.

Our Ref. No. CL/CED/ 9532 Dated: 30-12-19
Your Ref. No. IBS/HATT/CB03 Dated: 10-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 10-12-19 Tested on: 26-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date*			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
		/Wet Weight								
		(gms)								
1	Ground Floor Slab (4000 psi)	19	10	2019	6Diax12	13	28.28	65	5150	Non Engraved
2	Ground Floor Slab (4000 psi)	19	10	2019	6Diax12	13.2	28.28	67	5310	Non Engraved
3	Ground Floor Slab (4000 psi)	19	10	2019	6Diax12	13	28.28	84	6660	Non Engraved
4	Beams (4000 Psi)	24	10	2019	6Diax12	13.2	28.28	43	3410	Non Engraved
5	Columns (4000 Psi)	25	10	2019	6Diax12	13	28.28	55	4360	Non Engraved
6	Columns (4000 Psi)	25	10	2019	6Diax12	13	28.28	53	4200	Non Engraved
7	Beams (4000 Psi)	25	10	2019	6Diax12	13	28.28	63	4990	Non Engraved
8	Beams (4000 Psi)	25	10	2019	6Diax12	13.2	28.28	55	4360	Non Engraved
9	Columns (4000 Psi)	26	10	2019	6Diax12	13.2	28.28	67	5310	Non Engraved
10	Columns (4000 Psi)	26	10	2019	6Diax12	13.2	28.28	65	5150	Non Engraved
11	Columns (4000 Psi)	27	10	2019	6Diax12	13.2	28.28	70	5550	Non Engraved
12	Columns (4000 Psi)	27	10	2019	6Diax12	13.2	28.28	61	4840	Non Engraved
13	Roof Slab (4000 Psi)	4	11	2019	6Diax12	13	28.28	69	5470	Non Engraved
14	Roof Slab (4000 Psi)	4	11	2019	6Diax12	13	28.28	53	4200	Non Engraved
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

To: (Khalid Bashir)
Ittefaq Building Solutions Pvt. Ltd.
Project: Construction of Salt Room at Pepsi Co, Hattar.

9692
Dr. Umbreen

Our Ref. No. CL/CED/ 9533 Dated: 30-12-19

Your Ref. No. IBS/Hatt/BT02 Dated: 20-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 20-12-19 Tested on: 26-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date* /Wet Weight (gms)			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
1	Solid Block				11.9x4.0x7.4	11.6	47.6	49	2310	
2	Solid Block				11.9x4.0x7.4	11.6	47.6	31	1460	
3	Solid Block				11.8x7.5x7.7	25.4	88.5	90	2280	
4	Solid Block				11.8x7.4x7.7	23.6	87.32	51	1310	
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

- * as engraved on the specimens (if any)
- ** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
- *** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
- **** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

To: Sub Divisional Officer
Highway Sub Division, Kamoke.
Project: Widening/Rehabilitation of Road from Sadhoke to Mandiala Ponach in District Gujranwala. L=6.7Km

9640
Dr. Umbreen

Our Ref. No. CL/CED/ 9534 Dated: 30-12-19
Your Ref. No. 104/K Dated: 07-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 11-12-19 Tested on: 26-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date* /Wet Weight (gms)	Size (in)	Weight (lbs./gms)	Area of X-Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
1	BBC		8.7x4.2x2.8	2911	36.54	25	1540	
2	BBC		8.7x4.2x2.8	2932	36.54	35	2150	
3	BBC		8.7x4.2x2.8	2912	36.54	19	1170	
4	BBC		8.8x4.3x2.9	2868	37.84	33	1960	
5	BBC		8.7x4.3x2.8	2938	37.41	33	1980	
6	BBC		8.7x4.2x2.8	2687	36.54	27	1660	
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

To: Dy. Director (Engg-II)
PHA, Lahore. (M/S Ameer Brothers).
Project: Development of Park at Jandiyala Village, Lahore.

9641
Dr. Umbreen

Our Ref. No. CL/CED/ 9535 Dated: 30-12-19
Your Ref. No. DD(Engg-II)PHA/3645 Dated: 30-11-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 11-12-19 Tested on: 26-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date* /Wet Weight (gms)			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
1	512				8.8x4.3x2.8	2556	37.84	45	2670	
2	512				8.8x4.3x2.8	2620	37.84	45	2670	
3	512				8.7x4.3x2.8	2664	37.41	31	1860	
4	512				8.8x4.4x2.8	2533	38.72	45	2610	
5	512				8.7x4.3x2.7	2831	37.41	37	2220	
6	512				8.8x4.3x2.8	2590	37.84	35	2080	
7	512				8.8x4.4x2.8	2671	38.72	43	2490	
8	512				8.8x4.4x2.8	2794	38.72	45	2610	
9	512				8.8x4.3x2.8	2654	37.84	23	1370	
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

9673
Dr. M. Yousaf

To: Shamshad Hussain, Manager Projects
Noor Durani & Associates. 52-D1 Gulberg III, Lahore.
Project: Gulberg Hotel at 24A-E2, Gulberg III, Lahore.

Our Ref. No. CL/CED/ 9536 Dated: 30-12-19
Your Ref. No. J/0612/007 Dated: 17-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 17-12-19 Tested on: 27-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date*			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
		/Wet Weight (gms)								
1		20	11	2019	6Diax12	14	28.28	46	3650	Non Engraved
2		20	11	2019	6Diax12	14.1	28.28	47	3730	Non Engraved
3		25	11	2019	6Diax12	14.2	28.28	38	3010	Non Engraved
4		25	11	2019	6Diax12	14.2	28.28	40	3170	Non Engraved
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

To: H. Developments Construction.
4-Babar Block, Main Boulevard Garden Town, Lahore.
Project: H. Developments Construction. Construction of Plaza, 4-Babar Block New Garden Town, Lahore.

9648
Dr. M. Yousaf

Our Ref. No. CL/CED/ 9537 Dated: 30-12-19
Your Ref. No. Nil Dated: 12-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 12-12-19 Tested on: 23-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date*			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
		/Wet Weight (gms)								
1	Column (5500 Psi)	14	11	2019	6Diax12	14.2	28.28	49	3890	Engraved
2	Column (5500 Psi)	14	11	2019	6Diax12	14	28.28	39	3090	Engraved
3	Slab (3750 Psi)	5	12	2019	6Diax12	14	28.28	70	5550	Engraved
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

To: Muhammad Affan, Project Manager
ICON Residencia, Icon Valley Phase-II, 16-km Raiwind Road, Lahore.
Project: Nil

9658
Dr. M. Yousaf

Our Ref. No. CL/CED/ 9538 Dated: 30-12-19
Your Ref. No. Nil Dated: 16-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 16-12-19 Tested on: 27-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date*			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
		/Wet Weight (gms)								
1	Slab	17	11	2019	6Diax12	14	28.28	85	6740	Non Engraved
2	Slab	17	11	2019	6Diax12	14.1	28.28	90	7130	Non Engraved
3	Slab	17	11	2019	6Diax12	15	28.28	78	6180	Non Engraved
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

9658
Dr. M. Yousaf

To: Muhammad Affan, Project Manager
ICON Residencia, Icon Valley Phase-II, 16-km Raiwind Road, Lahore.
Project: Nil

Our Ref. No. CL/CED/ 9539 Dated: 30-12-19
Your Ref. No. Nil Dated: 16-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 16-12-19 Tested on: 27-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date*			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
		/Wet Weight (gms)								
1	Column	17	11	2019	6Diax12	14.4	28.28	84	6660	Non Engraved
2	Column	17	11	2019	6Diax12	14.4	28.28	84	6660	Non Engraved
3	Column	17	11	2019	6Diax12	14	28.28	78	6180	Non Engraved
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

9675

To: Maple Construction.
54 C1, Gulberg III, Lahore.
Project: Nil

Dr. M. Yousaf

Our Ref. No. CL/CED/ 9540 Dated: 30-12-19
Your Ref. No. Nil Dated: 17-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 18-12-19 Tested on: 27-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date*			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
		/Wet Weight (gms)								
1		14	11	2019	6Diax12	14	28.28	70	5550	Non Engraved
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)

** BS3921 requires average of ten clay brick samples for crushing strength and water absorption

*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)

Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

9675
Dr. M. Yousaf

To: Maple Construction.
54 C1, Gulberg III, Lahore.
Project: Nil

Our Ref. No. CL/CED/ 9541 Dated: 30-12-19
Your Ref. No. Nil Dated: 17-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 18-12-19 Tested on: 27-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date*			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
		/Wet Weight (gms)								
1		11	11	2019	6Diax12	14	28.28	91	7210	Non Engraved
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

To: Maple Construction.
54 C1, Gulberg III, Lahore.
Project: Nil

9675
Dr. M. Yousaf

Our Ref. No. CL/CED/ 9542 Dated: 30-12-19
Your Ref. No. Nil Dated: 17-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 18-12-19 Tested on: 27-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date*			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
		/Wet Weight (gms)								
1		11	11	2019	6Diax12	15	28.28	75	5950	Non Engraved
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

9675
Dr. M. Yousaf

To: Maple Construction.
54 C1, Gulberg III, Lahore.
Project: Nil

Our Ref. No. CL/CED/ 9543 Dated: 30-12-19
Your Ref. No. Nil Dated: 17-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 18-12-19 Tested on: 27-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date*			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
		/Wet Weight (gms)								
1		14	11	2019	6Diax12	14.2	28.28	95	7530	Non Engraved
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

9663
Dr. M. Yousaf

To: M. Sohail Anjum (Project Manager)
P-156 Gulberg II, Lahore
Project: Construction of P-156 Gulberg II, Lahore.

Our Ref. No. CL/CED/ 9544 Dated: 30-12-19
Your Ref. No. P-156-044 Dated: 14-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 16-12-19 Tested on: 27-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date* /Wet Weight (gms)			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
1	88 (3750 Psi)	15	11	2019	6Diax12	14	28.28	60	4760	Non Engraved
2	89 (3750 Psi)	15	11	2019	6Diax12	14	28.28	47	3730	Non Engraved
3	90 (3750 Psi)	15	11	2019	6Diax12	14.1	28.28	58	4600	Non Engraved
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departement?RID=testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory



Plain and Reinforced Concrete Laboratory
Department of Civil Engineering
University of Engineering and Technology, Lahore
Phone Nos. 042-99029202, 042-99029217

To: Waqas Zafar, Project Director
Peach Club, Kohinoor City, Faisalabad.
Project: THE QUBE.

9667
Dr. M. Yousaf

Our Ref. No. CL/CED/ 9545 Dated: 30-12-19
Your Ref. No. Nil Dated: 16-12-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 17-12-19 Tested on: 27-12-19 in dry/wet condition

Sr. No.	Mark*	Casting Date*			Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
		/Wet Weight								
		(gms)								
1	Slab 1st Floor (3000 Psi)	8	12	2019	6Diax12	13.2	28.28	40	3170	Non Engraved
2	Slab 1st Floor (3000 Psi)	8	12	2019	6Diax12	14	28.28	56	4440	Non Engraved
3	Slab 1st Floor (3000 Psi)	8	12	2019	6Diax12	14.2	28.28	50	3960	Non Engraved
4	Pick up Col. 1st Floor (3000 Psi)	16	11	2019	6Diax12	13.6	28.28	32	2540	Non Engraved
5	Pick up Col. 1st Floor (3000 Psi)	16	11	2019	6Diax12	13.2	28.28	33	2620	Non Engraved
6	Pick up Col. 1st Floor (3000 Psi)	16	11	2019	6Diax12	14	28.28	53	4200	Non Engraved
7	Braci. Beam Mezn Level (3000 Psi)	18	11	2019	6Diax12	13	28.28	37	2940	Non Engraved
8	Braci. Beam Mezn Level (3000 Psi)	18	11	2019	6Diax12	13	28.28	33	2620	Non Engraved
9	Braci. Beam Mezn Level (3000 Psi)	18	11	2019	6Diax12	13	28.28	40	3170	Non Engraved
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/departments/testing_reports&id=6

* as engraved on the specimens (if any)
** BS3921 requires average of ten clay brick samples for crushing strength and water absorption
*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory
The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab) Director/Dy. Director Concrete Laboratory