

University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

To: Lt. Col. Retd. Mir Muhammad Tanveer (Chairman) LGES Sectt Tufail Road Lahore Cantt. **Project:Constt. Of GAWC**

7803 Dr. Umbreen

Our Ref. No. CL/CED/	6865	Dated:	03-01-19
Your Ref. No.	LGES/MRM&D/53	Dated:	21-12-18

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on:

24-12-18 Tested on:

02-01-19 in dry/wet condition

			Casting Date*		Size	Weight	Area of	Ultimate	Ultimate	
Sr. No.	Mark*	M	/Wet Weight (gms)		(in)	(lbs./gms)	X- Section	load	Stress	Remarks
							(Sq. in)	(Tons/lbs)	(Psi)	
1	3 0 0 0 Psi	25	11	2018	6Diax12	13.4	28.28	57	4520	Non Engraved
2	3 0 0 0 Psi	25	11	2018	6Diax12	13	28.28	63	5000	Non Engraved
3	3 0 0 0 Psi	25	11	2018	6Diax12	13	28.28	45	3570	Non Engraved
End										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing_reports&id=6

* as engraved on the specimens (if any)

** BS3921 requires average of ten clay brick samples for crushing strength and water absorption

*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprensive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)



Lahore

To:

Abid Sultan (The Admin Manager)

Variant, 25-t Gulberg 2,

Plain and Reinforced Concrete Laboratory Department of Civil Engineering

University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

Project: Ground Floor Slab Pour 1, Grids/Level (E to H, 1 to 8 Line) Our Ref. No. CL/CED/ 6866 Dated: 03-01-19 VA/23/82 Dated: Your Ref. No. 26-12-18 COMPRESSION TEST REPORT Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers Specimens received on: 26-12-18 Tested on: 02-01-19 in dry/wet condition Casting Date* Size Weight Area of Ultimate Ultimate Š Х-Mark* /Wet Weight (in) (lbs./gms) load Stress Remarks Section . ເ (gms) (Sq. in) (Tons/lbs) (Psi) 1 29 11 2018 6Diax12 14 28.28 49 3890 Non Engraved 6Diax12 2 29 11 2018 14 28.28 63 5000 Non Engraved 3 29 11 2018 6Diax12 14 28 28 49 3890 Non Engraved ---End ---____ ---___ ___ ____ 5 6 7 8 9 10 11 12

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing_reports&id=6

* as engraved on the specimens (if any)

13

14

15

16

** BS3921 requires average of ten clay brick samples for crushing strength and water absorption

*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprensive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)

Director/Dy. Director Concrete Laboratory

7807 Dr. Umbreen



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

To: Mr. Usman Ali (Project Manager)

7813 Dr. Umbreen

Mukhtar Sons Construction Pvt. Ltd.Project:Naveena Apartments, 35-C, Gulberg III, LahoreOur Ref. No. CL/CED/6867Dated:

Your Ref. No.	Nil	Dated:	27-12-18

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

27-12-18

Specimens received on:

Tested on:

02-01-19 in dry/wet condition

03-01-19

-

		Casting Date*		Size	Weight	Area of	Ultimate	Ultimate		
Sr. No.	S Mark* /Wet Weig		eight	(in)	(lbs./gms)	X- Section	load	Stress	Remarks	
			(gm	s)			(Sq. in)	(Tons/lbs)	(Psi)	
1	Trail Mix	15	11	2018	6Diax12	18.4	28.28	86	6820	Non Engraved
2	Trail Mix	15	11	2018	6Diax12	14	28.28	83	6580	Non Engraved
3	Trail Mix	15	11	2018	6Diax12	14.2	28.28	83	6580	Non Engraved
End										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing_reports&id=6

* as engraved on the specimens (if any)

** BS3921 requires average of ten clay brick samples for crushing strength and water absorption

*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

To: Mr. Usman Ali (Project Manager) Mukhtar Sons Construction Pvt. Ltd.

7813 Dr. Umbreen

<u> </u>			-					
Proje	ect:I	Nav	eena	Apa	artment	s, 35-C,	Gulberg	III, Lahore

Our Ref. No. CL/CED/	6868	Dated:	03-01-19
Your Ref. No.	Nil	Dated:	27-12-18

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

27-12-18

Specimens received on:

Tested on:

02-01-19 in dry/wet condition

Ċ		Casting Date*		Date*	Size	Weight	Area of	Ultimate	Ultimate	
N. No	Mark*	/M	/et W	eight	(in)	(lbs./gms)	X-Section	load	Stress	Remarks
0)			(gm	s)			(Sq. in)	(Tons/lbs)	(Psi)	
1	Raft 5th Pour	12	12	2018	6Diax12	14.4	28.28	63	5000	Non Engraved
2	Raft 5th Pour	12	12	2018	6Diax12	14	28.28	67	5310	Non Engraved
3	Raft 5th Pour	12	12	2018	6Diax12	14	28.28	49	3890	Non Engraved
End										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing_reports&id=6

* as engraved on the specimens (if any)

** BS3921 requires average of ten clay brick samples for crushing strength and water absorption

*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

03-01-19

To: Mr. Usman Ali (Project Manager)

7813 Dr. Umbreen

Mukhtar Sons Construction Pvt. Ltd. Project:Naveena Apartments, 35-C, Gulberg III, Lahore Our Ref. No. CL/CED/ 6869 Dated:

Your Ref. No.	Nil	Dated:	27-12-18

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

27-12-18

Specimens received on:

Tested on:

02-01-19 in dry/wet condition

		Casting Date*		Size	Weight	Area of	Ultimate	Ultimate		
ŝr. No.	Mark*	M	/et W	/eight	(in)	(lbs./gms)	X-Section	load	Stress	Remarks
0)			(gm	s)			(Sq. in)	(Tons/lbs)	(Psi)	
1	Raft 4th Pour	17	12	2018	6Diax12	14.4	28.28	69	5470	Non Engraved
2	Raft 4th Pour	17	12	2018	6Diax12	14	28.28	63	5000	Non Engraved
3	Raft 4th Pour	17	12	2018	6Diax12	14	28.28	73	5790	Non Engraved
End										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing_reports&id=6

* as engraved on the specimens (if any)

** BS3921 requires average of ten clay brick samples for crushing strength and water absorption

*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprensive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

To: Malik Iftikhar Ahmed (Resident Engineer OSP) P&M Div., NESPAK Pvt. Ltd. Lahore

7814 Dr. Umbreen

Project: PPIC3 Lahore (PECO Factory PTSC Power & Signal Cabinet)

Our Ref. No. CL/C	CED/	6870	Dated:	03-01-19
Your Ref. No.	3830/PF	PIC3/OSP/MIA/1668	Dated:	26-12-18

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on:

27-12-18 Tested on:

02-01-19 in dry/wet condition

	Casting Date کے Mark* /Wet Weigh		Casting Date*		Size	Weight	Area of	Ultimate	Ultimate	
ŝr. No			/eight	(in)	(lbs./gms)	X-Section	load	Stress	Remarks	
0)			(gm	s)			(Sq. in)	(Tons/lbs)	(Psi)	
1		24	11	2018	6Diax12	14	28.28	104	8240	Non Engraved
2		24	11	2018	6Diax12	13.4	28.28	96	7610	Non Engraved
3		24	11	2018	6Diax12	13.4	28.28	73	5790	Non Engraved
End										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing_reports&id=6

* as engraved on the specimens (if any)

** BS3921 requires average of ten clay brick samples for crushing strength and water absorption

*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprensive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

To: Assistant Engineer

7853 Dr. Umbreen

Civil Sub-Divisional LG&CD Gujranwala Project:Constt. of Streets & Drainage at Gali # 7 Rasheed Colony Distt. Grw. Falls Under (Pak MDG's) 2015-16 Div. Gujranwala

Our Ref. No. CL/CED/	6871	Dated:	03-01-19
Your Ref. No.	AE/LG&CD/GRW1419	Dated:	26-12-18

COMPRESSION TEST REPORT

Tested on:

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on:

03-01-19

03-01

03-01-19 in dry/wet condition

	Mark*	Casting Date*		Size	Weight	Area of	Ultimate	Ultimate		
Sr. No		/Wet Weight			(in)	(lbs./gms)	X- Section	load	Stress	Remarks
		(gms)					(Sq. in)	(Tons/lbs)	(Psi)	
1	P C C (1 : 2 : 4)	7 4 2016		6x6x6	7.8	36	57	3550	Non Engraved	
End										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website <u>http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing_reports&id=6</u>

* as engraved on the specimens (if any)

** BS3921 requires average of ten clay brick samples for crushing strength and water absorption

*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

> 7809 Dr. Umbreen

To: Muhammad Idrees (DGM Construction) Tameer Construction Pvt. Ltd. Lahore

Project: Construction of Roads at Pel Unit-II, Lahore

Our Ref. No. CL/CED/	6872	Dated:	03-01-19
Your Ref. No.	TCPL/PEL-1045/X-18/452	Dated:	19-10-18

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on:

27-12-18 Tested on:

03-01-19 in dry/wet condition

n		-								
Sr. No.		Casting Date* /Wet Weight (gms)			Size	Weight	Area of	Ultimate	Ultimate	
	Mark*				(in)	(lbs./gms)	X- Section	load	Stress	Remarks
							(Sq. in)	(Tons/lbs)	(Psi)	
1	Rectangular Grey			3735	7.8x3.8x3.1		29.64	102	7710	9096
2	Rectangular Grey			3805	7.8x3.8x3.1		29.64	114	8620	10165
3	Rectangular Grey			3877	7.8x3.8x3.1		29.64	134	10130	11950
4	Rectangular Grey			3757	7.8x3.8x3.1		29.64	118	8920	10523
5	Rectangular Grey			3836	7.8x3.8x3.1		29.64	130	9830	11593
End										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing_reports&id=6

* as engraved on the specimens (if any)

** BS3921 requires average of ten clay brick samples for crushing strength and water absorption

*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprensive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

To: Muhammad Zahid Hussain (Project Engineer Civil) DHA, Main Office Complex Sector A Ph-VI Lahore Cantt.

7846 Dr Umbreen

Project: Development of Parking at Area Commercial Area Sector DD Phase-IV

Our Ref. No. CL/CED/ 6873 Dated: 03-01-19 /LabTest-Your Ref. No. Dated:

TuffPavers/Maint

31-12-18

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on:

02-01-19 Tested on: 03-01-19 in dry/wet condition

Casting Size Ultimate Ultimate Weight Area of Date* Š Χ. /Wet Mark* (in) (lbs./gms) load Stress Remarks Weight Section <u>ت</u>. (Tons/lbs) (gms) (Sq. in) (Psi) 1 Cobble Red 4.9x4.9x2.3 2170 24.01 86 8030 2 Cobble Red 4.9x4.9x2.3 2150 24.01 73 6820 3 4.9x4.9x2.3 Cobble Grey 2196 24.01 75 7000 End 5 6 7 8 9 10 11 12 13 14 15 16

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing reports&id=6

* as engraved on the specimens (if any)

** BS3921 requires average of ten clay brick samples for crushing strength and water absorption

*** BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprensive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)