

Plain and Reinforced Concrete Laboratory Department of Civil Engineering

University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

9460

To: Syed Nabeel Hassan (Resident Engineer)

Dr. Aqsa

CM div., Nespak (Pvt.) Ltd. Lahore (M/s. Shahbaz Developers Pvt. Ltd.)

Project:(a) Maintenance of Zafar Ali Road From Mall Road to Jail Road, Lahore (b) Rehab. & Improvement of Khayaban-e-Jamia Punjab Road From Y-Junction Barket Market to Bhekewal Morr Wahdat Road, Lahore

Our Ref. No. CL/CED/ 9263 Dated: 15-11-19

Your Ref. No. 4047-R/13/SNH/07/SD/078-A Dated: 07-10-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 06-11-19 Tested on: 12-11-19 in dry/wet condition

		Casting	Size	Weight	Area of	Ultimate	Ultimate	
Sr. No.	Mark*	Date* /Wet			X-			
		Weight	(in)	(lbs./gms)	Section	load	Stress	Remarks
		(gms)			(Sq. in)	(Tons/lbs)	(Psi)	
1	Rectangular Grey		7.7x3.8x2.3	2720	29.26	110	8430	
2	Rectangular Grey		7.7x3.8x2.3	2620	29.26	110	8430	
3	Rectangular Grey		7.7x3.8x2.3	2631	29.26	101	7740	
4	Rectangular Red		7.7x3.8x2.3	2852	29.26	110	8430	
5	Rectangular Red		7.7x3.8x2.3	2758	29.26	88	6740	
6	Rectangular Red		7.7x3.8x2.3	2730	29.26	100	7660	
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing_reports&id=6

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)

Director/Dy. Director Concrete Laboratory

^{*} as engraved on the specimens (if any)

^{**} BS3921 requires average of ten clay brick samples for crushing strength and water absorption

^{***} BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

^{****} ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprerssive strength



Plain and Reinforced Concrete Laboratory Department of Civil Engineering

University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

9460

To: Syed Nabeel Hassan (Resident Engineer)

Dr.Usman Akmal

CM div., Nespak (Pvt.) Ltd. Lahore (M/s. Shahbaz Developers Pvt. Ltd.)

Project:(a) Maintenance of Zafar Ali Road From Mall Road to Jail Road, Lahore (b) Rehab. & Improvement of Khayaban-e-Jamia Punjab Road From Y-Junction Barket Market to Bhekewal Morr Wahdat Road, Lahore

Our Ref. No. CL/CED/ 9264 Dated: 15-11-19

Your Ref. No. 4047-R/13/SNH/07/SD/078-B Dated: 07-10-19

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 06-11-19 Tested on: 07-11-19 in dry/wet condition

Sr. No.	Mark*	Casting Date* Wet Weight (gms)	Size (in)	Weight (lbs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
1	Kerb Stone		6.0x5.5x5.7	7.6	33	102	6930	Cut Cube
2	Kerb Stone		5.9x5.9x5.5	7.2	34.81	65	4190	Cut Cube
3	Kerb Stone		5.9x5.9x5.5	7.8	34.81	122	7860	Cut Cube
4	Kerb Stone		5.9x5.9x5.6	7.6	34.81	86	5540	Cut Cube
5	Kerb Stone		6.0x5.9x5.7	7.8	35.4	53	3360	Cut Cube
6	Kerb Stone		5.9x5.9x5.7	7.8	34.81	126	8110	Cut Cube
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing reports&id=6

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

Director/Dy. Director Concrete Laboratory

supervisor(lab)

^{*} as engraved on the specimens (if any)

^{**} BS3921 requires average of ten clay brick samples for crushing strength and water absorption

^{***} BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

^{****} ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprerssive strength