

University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

10360

To: Engr. Shoaibullah Dr.Mazhar Saleem

Al-Hamd General Engineering Services, Lahore

Project: Whole Food Layyah

Our Ref. No. CL/CED/ 500 Dated: 29-07-20

Your Ref. No. Nil Dated: 24-07-20

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 24-07-20 Tested on: 28-07-20 in dry/wet condition

		Casting Date*		Size	Weight	Area of	Ultimate	Ultimate		
Sr. No.	Mark*	M	/et W	eight	(in)	(lbs./gms)	X-Section	load	Stress	Remarks
0)			(gms)				(Sq. in)	(Tons/lbs)	(Psi)	
1		14	12	2019	6Diax12	13.4	28.28	53	4200	Non Engraved
2		20	12	2019	6Diax12	13.2	28.28	59	4680	Non Engraved
3		27	12	2019	6Diax12	13.2	28.28	73	5790	Non Engraved
4		30	12	2019	6Diax12	13	28.28	71	5630	Non Engraved
5		3	1	2020	6Diax12	13	28.28	53	4200	Non Engraved
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/faculties/facultiesinfo/department?RID=testing_reports&id=6

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)

^{*} as engraved on the specimens (if any)

^{**} BS3921 requires average of ten clay brick samples for crushing strength and water absorption

^{***} BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

^{****} ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprerssive strength



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

10343

To: Hamza Residencia Dr. Umbreen

Lahore

Project: Hamza Residencia Lahore

Our Ref. No. CL/CED/ 489-2 of 2 Dated: 29-07-20

Your Ref. No. HR/CT/38 Dated: 21-07-20

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 21-07-20 Tested on: 29-07-20 in dry/wet condition

		Cas	sting	Date*	Size	Weight	Area of	Ultimate	Ultimate	
Sr. No.	Mark*	/W	et V	Veight	(in)	(lbs./gms)	X-Section	load	Stress	Remarks
0)			(gms)				(Sq. in)	(Tons/lbs)	(Psi)	
1	Third Floor (Part 3)	14	7	2020	6Diax12	13.6	28.28	27	2140	Non Engraved
2	Third Floor (Part 3)	14	7	2020	6Diax12	13.4	28.28	29	2300	Non Engraved
3	Third Floor (Part 3)	14	7	2020	6Diax12	14	28.28	33	2620	Non Engraved
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/faculties/facultiesinfo/department?RID=testing_reports&id=6

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)

^{*} as engraved on the specimens (if any)

^{**} BS3921 requires average of ten clay brick samples for crushing strength and water absorption

^{***} BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

^{****} ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprerssive strength



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

10358

To: Municipal Officer (Infrastructure)

Dr.Mazhar Saleem

Municipal Committee, Vehari

Project: Rehabilitation of Municipal Services Infrastructure City Vehari (Group A Rehabilitation Work)

Our Ref. No. CL/CED/ 501 Dated: 29-07-20

Your Ref. No. 43/MO(I)MC(VR) Dated: 09-07-20

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 24-07-20 Tested on: 28-07-20 in dry/wet condition

		Casting Date*	Size	Weight	Area of	Ultimate	Ultimate	
Sr. No.	Mark*	/Wet Weight	(in)	(lbs./gms)	X-Section	load	Stress	Remarks
		(gms)			(Sq. in)	(Tons/lbs)	(Psi)	
1	Machine Made (Double Line)		8.6x4.1x2.6	2752	35.26	63	4010	
2	Machine Made (Double Line)		8.6x4.2x2.7	2891	36.12	49	3040	
3	Machine Made (Double Line)		8.7x4.2x2.6	2935	36.54	51	3130	
4	Machine Made (Double Line)		8.6x4.2x2.7	2725	36.12	53	3290	
5	Machine Made (Double Line)		8.6x4.2x2.7	2662	36.12	43	2670	
6	Machine Made (Double Line)		8.7x4.2x2.6	2832	36.54	51	3130	
7	Machine Made (Double Line)		8.7x4.2x2.7	2606	36.54	51	3130	
8	Machine Made (Double Line)		8.6x4.2x2.6	2805	36.12	51	3170	
9								
10								
11								
12								
13								
14								
15								
16								

Results can also be seen on website http://www.uet.edu.pk/faculties/faculties/facultiesinfo/department?RID=testing reports&id=6

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)

^{*} as engraved on the specimens (if any)

^{**} BS3921 requires average of ten clay brick samples for crushing strength and water absorption

^{***} BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

^{****} ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprerssive strength



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

10321

To: Executive Engineer (B&W)

Dr. Umbreen

University of Veterinary & Animal Sciences, Lahore

Project: Construction of Boundary Wall / Gate Office 1 & 2 and Watch Tower at CVAS, Narowal

Our Ref. No. CL/CED/ Dated: 29-07-20

Your Ref. No. Dated: 15-07-20 E.E/534

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

17-07-20 Specimens received on: Tested on: 29-07-20 in dry/wet condition

o.		Casting Date* /Wet	Size	Weight	Area of	Ultimate	Ultimate	
Sr. No.	Mark*	Weight	(in)	(lbs./gms)	X-Section	load	Stress	Remarks
		(gms)			(Sq. in)	(Tons/lbs)	(Psi)	
1	Machine Made (Double Line)		8.9x4.4x2.8	3002	39.16	73	4180	
2	Machine Made (Double Line)		8.8x4.4x2.9	2948	38.72	83	4810	
3	Machine Made (Double Line)		8.9x4.3x2.8	3010	38.27	63	3690	
4	Machine Made (Double Line)		8.9x4.4x2.9	2939	39.16	75	4290	
5	ASK		8.8x4.4x2.8	2634	38.72	43	2490	
6	ASK		8.9x4.3x2.9	2803	38.27	43	2520	
7	ASK		8.8x4.4x2.8	2788	38.72	31	1800	
8	ASK		8.9x4.3x2.9	2802	38.27	33	1940	
9								
10								
11								
12								
13								
14								
15								
16								

Results can also be seen on website http://www.uet.edu.pk/faculties/faculties/faculties/facultiesinfo/department?RID=testing_reports&id=6

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)

^{*} as engraved on the specimens (if any)

^{**} BS3921 requires average of ten clay brick samples for crushing strength and water absorption

^{***} BS5328 requires mean of two cube sample strength at 28 days as characteristic strength
**** ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprerssive strength



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

> 10349 Dr. Umbreen

To: M. Ayaz Siddique (Assistant Diector Engg.)

Walled City of Lahore Authority, Govt of Punjab
Project: Conservation of Mir Chakar-e-Azam Tomb

Our Ref. No. CL/CED/ 503 Dated: 29-07-20

Your Ref. No. Cons/Wing/A.D.(Engg.)/WLCA/2020 Dated: 21-07-20

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received

on: 23-07-20 Tested on: 29-07-20 in dry/wet condition

		Casting Date*	Size	Weight	Area of	Ultimate	Ultimate	
Sr. No.	Mark*	/Wet Weight	(in)	(lbs./gms)	X- Section	load	Stress	Remarks
		(gms)			(Sq. in)	(Tons/lbs)	(Psi)	
1	S		8.7x4.3x2.8	3091	37.41	51	3060	
2	S		8.7x4.2x2.8	3007	36.54	63	3870	
3								
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing reports&id=6

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)

^{*} as engraved on the specimens (if any)

^{**} BS3921 requires average of ten clay brick samples for crushing strength and water absorption

^{***} BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

^{****} ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprerssive strength



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

10355

To: Executive Engineer (B&W)

Dr. Umbreen

University of Veterinary & Animal Sciences, Lahore

Project: Construction of Training / Research Dairy Unit, Training / Research Poultry Unit, Post Mortem Building, Surgery Unit, Theriogenology Unit, Medicine Unit at CVAS, Narowal

Our Ref. No. CL/CED/ 504 Dated: 29-07-20

Your Ref. No. E.E/539 Dated: 23-07-20

COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on: 24-07-20 Tested on: 29-07-20 in dry/wet condition

		Casting Date*	Size	Weight	Area of	Ultimate	Ultimate	
Sr. No.	Mark*	/Wet Weight	(in)	(lbs./gms)	X-Section	load	Stress	Remarks
		(gms)			(Sq. in)	(Tons/lbs)	(Psi)	
1	MPA		9.0x4.4x3.0	3205	39.6	57	3230	
2	MPA		8.9x4.4x3.0	3362	39.16	45	2580	
3	MPA		8.8x4.2x2.9	3324	36.96	39	2370	
4	MPA		9.0x4.4x3.0	3265	39.6	53	3000	
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								

Results can also be seen on website http://www.uet.edu.pk/faculties/faculties/facultiesinfo/department?RID=testing_reports&id=6

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)

^{*} as engraved on the specimens (if any)

^{**} BS3921 requires average of ten clay brick samples for crushing strength and water absorption

^{***} BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

^{****} ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprerssive strength