

University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

#### To: Assistant Executive Engineer

10504 Dr.Mazhar Saleem

University of Veterinary & Animal Scinces, Lahore

Project: Construction of Boundary Wall / Gate Office 1 & 2 and Watch Tower at CVAS, Narowal

Our Ref. No. CL/CED/	791	Dated:	14-09-20
Your Ref. No.	AEE/NC/011	Dated:	26-08-20

## COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on:

01-09-20 Tested on:

07-09-20 in dry/wet condition

		Casting Date*	Size	Weight	Area of	Ultimate	Ultimate	
ŝr. No.	Mark*	/Wet Weight	(in)	(lbs./gms)	X-Section	load	Stress	Remarks
0)		(gms)			(Sq. in)	(Tons/lbs)	(Psi)	
1	Н		8.8x4.2x2.8	3195	36.96	43	2610	
2	Н		8.9x4.3x2.9	3409	38.27	43	2520	
3	Н		8.9x4.3x2.8	3366	38.27	41	2400	
4	Н		8.8x4.3x2.8	3471	37.84	29	1720	
5	4 1		8.7x4.2x3.0	3345	36.54	49	3010	
6	4 1		8.7x4.1x3.1	3518	35.67	39	2450	
7	4 1		8.9x4.3x3.0	3597	38.27	53	3110	
8	4 1		8.7x4.2x3.0	3418	36.54	33	2030	
9	6 1		8.7x4.2x3.0	3184	36.54	41	2520	
10	6 1		8.6x4.1x3.0	3065	35.26	41	2610	
11	6 1		8.6x4.1x3.1	3150	34.4	41	2670	
12	6 1		8.6x4.1x3.0	3104	35.26	47	2990	
13								
14								
15								
16								

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing\_reports&id=6

\* as engraved on the specimens (if any)

\*\* BS3921 requires average of ten clay brick samples for crushing strength and water absorption

\*\*\* BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

\*\*\*\* ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprensive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

#### To: Sub Divisional Officer

10530 Dr. M. Yousaf

Buildings Sub Division No. 15, Lahore
Project: Construction of New Administration Block in The Premises of Lahore High Court

Our Ref. No. CL/CED/	792	Dated:	14-09-20
Your Ref. No.	921	Dated:	02-09-20

### COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Spec	Specimens received on: 09-09-20		9-20	Tested o	n:	11-09-20	in dry/wet c	ondition		
Sr. No.	Mark*	Casting Date* /Wet Weight		Size (in)	Weight (lbs./gms)	Area of X-Section	Ultimate load	Ultimate Stress	Remarks	
			(gr	ns)			(Sq. in)	(Tons/lbs)	(Psi)	
1	Columns in 5th Floor	5	8	2020	6x6x6	9.2	36	97	6040	Non Engraved
2	Columns in 5th Floor	5	8	2020	6x6x6	8.4	36	67	4170	Non Engraved
3	Columns in 5th Floor	5	8	2020	6x6x6	9.2	36	126	7840	Non Engraved
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website

http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing reports&id=6

\* as engraved on the specimens (if any)

\*\* BS3921 requires average of ten clay brick samples for crushing strength and water absorption

\*\*\* BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

\*\*\*\* ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprensive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

To: Sub Divisional Officer

10530 Dr. M. Yousaf

Project: Construction of New Administration Block in The Premises of Lahore High Court

Our Ref. No. CL/CED/	793	Dated:	14-09-20
Your Ref. No.	948	Dated:	04-09-20

## **COMPRESSION TEST REPORT**

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

**Buildings Sub Division No. 15, Lahore** 

Specimens received on:

09-09-20 Tested on:

11-09-20 in dry/wet condition

		1			1					
ö		Casting Date*		ng Date*	Size	Weight	Area of	Ultimate	Ultimate	
Sr. N	Mark*	Ν	Vet	Weight	(in)	(lbs./gms)	X- Section	load	Stress	Remarks
			(g	ms)			(Sq. in)	(Tons/lbs)	(Psi)	
1	Lift Well in 5th Floor	6	8	2020	6x6x6	9	36	110	6850	Non Engraved
2	Lift Well in 5th Floor	6	8	2020	6x6x6	8.4	36	72	4480	Non Engraved
3	Lift Well in 5th Floor	6	8	2020	6x6x6	9.2	36	96	5980	Non Engraved
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing\_reports&id=6

\* as engraved on the specimens (if any)

\*\* BS3921 requires average of ten clay brick samples for crushing strength and water absorption

\*\*\* BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

\*\*\*\* ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as compressive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

#### To: Assistant Resident Engineer

10544 Dr. M. Yousaf

ES Consultants (Pvt.) Ltd. Lahore

Project: Construction of Additional Class Rooms in Selected Schools of Punjab (Package-2), Govt Primary School Kot Sardar Muhammad Siddique, Distt. Kasur Tehsil KRK

Our Ref. No. CL/CED/	794	Dated:	14-09-20
Your Ref. No.	ESC/PMIU/P2/0093	Dated:	10-07-20

## **COMPRESSION TEST REPORT**

Tested on:

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on:

11-09-20

11-09

11-09-20 in dry/wet condition

Sr. No.	Mark*	Cast /We	ting et W (gm	Date* ′eight s)	Size (in)	Weight (Ibs./gms)	Area of X- Section (Sq. in)	Ultimate load (Tons/lbs)	Ultimate Stress (Psi)	Remarks
1	EMIS-35140292	10	7	2020	6x6x6	8.6	36	102	6350	Non Engraved
2	EMIS-35140292	10	7	2020	6x6x6	8.6	36	81	5040	Non Engraved
3	EMIS-35140292	10	7	2020	6x6x6	8.4	36	17	1060	Non Engraved
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										

Results can also be seen on website <u>http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing\_reports&id=6</u>

\* as engraved on the specimens (if any)

\*\* BS3921 requires average of ten clay brick samples for crushing strength and water absorption

\*\*\* BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

\*\*\*\* ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprensive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the engineer.

supervisor(lab)



University of Engineering and Technology, Lahore Phone Nos. 042-99029202, 042-99029217

#### To: Assistant Resident Engineer

10544 Dr. M. Yousaf

ES Consultants (Pvt.) Ltd. Lahore Project: Construction of Additional Class Rooms in Selected Schools of Punjab (Package-2), Govt Girls Primary School Basti Arrain, District Kasur, Tehsil KRK

	705	Deteil	44.00.00
Our Ref. No. CL/CED/	795	Dated:	14-09-20

Your Ref. No.	ESC/PMIU/P2/0092	Dated:	03-07-20

### COMPRESSION TEST REPORT

Concrete Cubes/Concrete Cylinders/Bricks/Cores/Tuff Tiles/Pavers

Specimens received on:

11-09-20 Tested on:

1

11-09-20 in dry/wet condition

			Cas Da	sting ite*	Size	Weight	Area of	Ultimate	Ultimate							
Sr. No	Mark*	M	/Wet Weight		/Wet Weight		/Wet Weight		/Wet Weight		(in)	(lbs./gms)	X- Section	load	Stress	Remarks
			(gr	ns)			(Sq. in)	(Tons/lbs)	(Psi)							
1	EMIS-35140630	3	7	2020	6x6x6	8	36	92	5730	Non Engraved						
2	EMIS-35140630	3	7	2020	6x6x6	8.8	36	79	4920	Non Engraved						
3	EMIS-35140630	3	7	2020	6x6x6	8.6	36	73	4550	Non Engraved						
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
16																

Results can also be seen on website http://www.uet.edu.pk/faculties/facultiesinfo/department?RID=testing\_reports&id=6

\* as engraved on the specimens (if any)

\*\* BS3921 requires average of ten clay brick samples for crushing strength and water absorption

\*\*\* BS5328 requires mean of two cube sample strength at 28 days as characteristic strength

\*\*\*\* ACI318-08 requires mean of two sample (6"diax12" cylinder) strength at 28 days as comprensive strength

Note: Above results pertain to the unsealed samples supplied to the laboratory

The laboratory is not responsible for sampling, originality and construction conditions (such as mix

proportion, w/c ratio, compaction, curing and quality of ingredients). The test results are recommended to be interpreted in the light of above factors by the

engineer.